

TO BE FILLED BY THE INSPECTING OFFICER

(Assistant Engineer)

Name of School: I.G English school Karukaputhur in Thirumittacode Gramapanchayat,  
Palakkad.Dist. Education District:Ottappalam, Sub Dist: Thrithala

1. Name of the officer :Rajeev Gopal G
2. Location :Karukaputhur, Thirumittacode Gramapanchayat
3. Period for which the certificate is issued :2019-20
4. Types of building : 3 Blocks

Block A – building number 16/385

Ground floor:-

Class Rooms of Size: 5.80 X6.19 X 3.70-2 Rooms

Class Rooms of Size: 5.80 X6.15 X 3.70-2 Rooms

First floor:-

Class Rooms of Size: 5.80 X6.19 X 3.70-1 Room

Class Rooms of Size: 5.80 X6.15 X 3.70-3 Rooms

1.20 m wide Verandah on each floor

Block B – building number 16/387

Ground floor:-

Class Rooms of Size: 6.07 X6.08 X 3.51-1 Room

Class Rooms of Size: 6.04 X6.06 X 3.51-1 Room

Class Rooms of Size: 6.08 X6.08 X 3.51-1 Room

Class Rooms of Size: 5.98 X5.99 X 3.51-1 Room

Class Rooms of Size: 5.98 X5.98 X 3.51-1 Room

Class Rooms of Size: 5.96 X5.97 X 3.51-1 Room

First floor:-

Class Rooms of Size: 6.12 X6.07 X 3.61-1 Room

Class Rooms of Size: 6.05 X6.07X 3.61-1 Room

Class Rooms of Size: 6.03 X6.07 X 3.61-1 Room

Class Rooms of Size: 5.97 X6.04 X 3.61-1 Room

Class Rooms of Size: 6.00 X6.04 X 3.61-1 Room

Class Rooms of Size: 6.00 X6.03 X 3.61-1 Room

1.90 m wide Verandah on each floor

Block C – building number 16/386

Ground floor:-

Class Rooms of Size: 5.98 X6.02 X 3.51-2 Rooms

Class Rooms of Size: 5.98 X6.03 X 3.51-1 Room

Class Rooms of Size: 6.03 X6.01 X 3.51-1 Room

First floor:-

Class Rooms of Size: 6.02 X6.10 X 3.51-1 Room

Class Rooms of Size: 6.00 X6.08 X 3.51-2 Rooms

Class Rooms of Size: 6.10 X6.08 X 3.51-1 Room

1.20 m wide Verandah on each floor

5. Nature of defect if any

- a) Foundation and basement :NIL  
b) Superstructure :NIL  
c) Doors and windows :NIL  
d) Wood work wrought and put up :NIL  
e) Roof :NIL  
f) Flooring :NIL  
g) Miscellaneous(Cracks if any) :NIL

6. Any major defects noticed which will  
Render the building unsafe in any manner :No.

7. Whether maintenance work have been done properly: Old Construction

8. Whether the structure is sound or not  
for conducting classes.

:The Structure is Structurally sound under  
normal weather Condition: as per structural status  
report of condition of existing school certificate from  
Govt. Engineering College, Thrissur dtd. 20.02.2020 (  
(as per Circular No. EW3/330/2019/LSGD  
Thiruvananthapuram dated 24.01.2020)

Certified that the School was inspected by me on 24.02.2020 and found to be, fit to classes for the period  
for the reasons stated above.

Place:Chathannur

Date:28.02.2020



Signature:

*G. R. K. K. K.*

Designation:

**Assistant Engineer**  
**L. S. G. D.**  
Thirumittacode Grama Panchavath